

 DPR AVIATION COLLEGE Aircraft Maintenance Technology dpr-pats.edu.ph	Form QAAC-1
	Quality and Safety Department Revision: Original
Project Quality Assurance Audit Checklist	Week 1

Task Card Title:	Aircraft Fabric Doping (Monster Cub)	Date of Inspection:	
Time Started/Ended:	_____/_____ _____/_____	Quality Inspector:	

Form Code: QS-1 | Revision: Original | Date: 03/11/25 | Audited Departments: Maintenance Department, Safety Department, Engineering Department

Item	Quality Audit Checkpoint / Criteria	Dept	Pass	Fail	Remarks / Non-Compliance Findings
I. PRE-OPERATIONAL PHASE (BEFORE)					
1	Verify that Task Card 1 for Aircraft Fabric Doping is fully approved, officially signed off, and cross-referenced with the approved technical data (FAA AC 43.13-1B/2B, Poly-Fiber Manual, CC11-160 AMM).	ALL	[]	[]	
2	Audit work environment to ensure it is clean, properly organized (5S), well-ventilated, and entirely free of Foreign Object Debris (FOD), dust, open flames, or spark hazards.	ALL	[]	[]	
3	Verify required tools and equipment are available and verified operational (HVLP Spray Gun/Natural Bristle Brush, Air Compressor, Mixing Container, Stirring Stick, Sanding Block, Flashlight).	ALL	[]	[]	



DPR AVIATION COLLEGE

Aircraft Maintenance Technology

dpr-pats.edu.ph

Form QAAC-1

Quality and Safety Department
Revision: Original

Project Quality Assurance Audit Checklist

Week 1

Item	Quality Audit Checkpoint / Criteria	Dept	Pass	Fail	Remarks / Non-Compliance Findings
4	Inspect raw materials and consumables against certification specifications (Aircraft Nitrate Dope, Aircraft Butyrate Dope, Approved Dope Thinner, Tack Cloth, Lint-Free Cloth, Masking Tape, Fine Sandpaper 320-400 grit, Approved Aircraft Fabric Cleaner).	MX	[]	[]	
5	Confirm initial surface inspection is documented; fabric covering must be checked for tears, loose stitching, wrinkles, or initial contamination prior to any dope application.	MX	[]	[]	
6	Verify safety briefings have been conducted and that mandatory high-risk fire and chemical safety risk assessments are formally active.	ALL	[]	[]	
7	Confirm that emergency fire suppression equipment (Fire Extinguisher) is present, unexpired, and accessible within the doping work area.	ALL	[]	[]	

Project Quality Assurance Audit Checklist

Week 1

Item	Quality Audit Checkpoint / Criteria	Dept	Pass	Fail	Remarks / Non-Compliance Findings
8	Verify 100% personnel compliance regarding mandatory PPE (Hard hat, Reflective vest, heavy chemical/work gloves, respirator, safety eyewear/goggles, earplugs).	ALL	[]	[]	
9	Ensure official technical manuals, Poly-Fiber Aircraft Covering Manual, and reference manuals are deployed and accessible at the station.	EG	[]	[]	
II. OPERATIONAL PHASE (DURING)					
1	Monitor surface preparation and cleaning to ensure fabric is washed using approved aircraft fabric cleaner and allowed to dry completely before applying dope.	MX	[]	[]	
2	Verify adjacent areas are rigidly masked using masking tape to prevent overspray or chemical contamination on non-target surfaces.	MX	[]	[]	
3	Evaluate the mixing sequence of aircraft dope and thinner to ensure compliance strictly with the manufacturer's instructions.	MX	[]	[]	

**DPR AVIATION COLLEGE**

Aircraft Maintenance Technology

dpr-pats.edu.ph

Form QAAC-1

Quality and Safety Department
Revision: Original**Project Quality Assurance Audit Checklist**

Week 1

Item	Quality Audit Checkpoint / Criteria	Dept	Pass	Fail	Remarks / Non-Compliance Findings
4	Audit the application of the first coat to ensure uniform coverage using an approved HVLP spray gun or natural bristle brush.	MX	[]	[]	
5	Verify adherence to manufacturer's drying times between coats to avoid trapping solvents or causing fabric weight issues.	ALL	[]	[]	
6	Audit intermediate sanding processes (if required) using fine sandpaper (320-400 grit) followed by thorough dust removal using a tack cloth.	ALL	[]	[]	
7	Verify active, uninterrupted safety officer surveillance is maintained during high-risk chemical spraying and volatile hot work/ventilation operations.	EG	[]	[]	
8	Confirm that specific task assignments match technician capabilities and that fabric tightening progress aligns with blueprint specifications.	EG	[]	[]	



DPR AVIATION COLLEGE

Aircraft Maintenance Technology

dpr-pats.edu.ph

Form QAAC-1

Quality and Safety Department
Revision: Original

Project Quality Assurance Audit Checklist

Week 1

Item	Quality Audit Checkpoint / Criteria	Dept	Pass	Fail	Remarks / Non-Compliance Findings
9	Audit the continuous recording of process adjustments, technical anomalies, chemical batch numbers, and engineering variations.				
III. POST-OPERATIONAL PHASE (AFTER)					
1	Perform rigorous visual inspection on the completed fabric surface to check for uniform coverage, proper adhesion, tightness, and absence of defects (runs, pinholes, wrinkles).	ALL	[]	[]	
2	Verify tool accountability; confirm all specialized spraying tools, brushes, and equipment are accounted for, cleaned, and transferred back to secure storage.	ALL	[]	[]	
3	Confirm the post-operational cleanup is complete; all masking materials, chemical containers, production scraps, and hazardous fumes must be removed/cleared.	ALL	[]	[]	

Project Quality Assurance Audit Checklist

Week 1

Item	Quality Audit Checkpoint / Criteria	Dept	Pass	Fail	Remarks / Non-Compliance Findings
4	Verify that Task Card 1 maintenance documentation is completely filled out with accurate, legible technical sign-offs and inspection logs.	EG	[]	[]	
5	Conduct a final structural inspection to verify that the fabric covering is ready for primer and paint application under instructor supervision.	EG	[]	[]	

Department Performance Evaluation Matrix

Evaluation Scale: (S) - Satisfactory | (A) - Average | (R) - Repeat

Maintenance Dept:
[] S [] A [] R

Safety Dept:
[] S [] A [] R

Engineering Dept:
[] S [] A [] R

Corrective Actions / Quality Recommendations:

Quality Head|

Capt. James Daniel Santos
AMT Quality Department Officer

Mr. Carmelo Pio Emmanuel Ocampo
AMT Quality Department Officer